



Project Title: Rotherham Crematorium & Cemetery

# WS06

Project Number: 10/1468

Client: TCMG

Sheet 1 Of 1

GL (mAOD):

N Coord: 0

E Coord: 0

Date: 22/08/2020

Method: Window Sampler

Driller: WB Drilling

Logged By: SP

| Depth (m)   | Type | Test Result | Level   | Legend   | Depth (m) | Description  | Water         | Standpipe   |
|-------------|------|-------------|---------|----------|-----------|--|---------------|-------------|
| 0.20        | ES   | pp 50/225mm | [Scale] | [Symbol] | 0.30      | Grass over soft dark brown slightly gravelly SILT. Gravel is sub-angular to sub-rounded fine to coarse of sandstone. (Topsoil) | [Water Level] | [Standpipe] |
| 0.60        | D    |             |         | [Symbol] | 0.90      | Firm dark brown slightly gravelly CLAY. Gravel is angular to sub-rounded fine to coarse of sandstone and coal.                 |               |             |
| 1.20 - 1.48 | D    |             |         | [Symbol] | 1.00      | Yellowish grey completely weathered banded SILTSTONE recovered as very stiff SILT with sandy partings.                         |               |             |
| 1.20 - 1.48 | SPT  |             |         | [Symbol] | 1.48      | End Of Borehole At 1.48 m  |               |             |
|             |      |             |         |          | 2.00      |  |               |             |
|             |      |             |         |          | 3.00      |  |               |             |
|             |      |             |         |          | 4.00      |  |               |             |
|             |      |             |         |          | 5.00      |  |               |             |
|             |      |             |         |          | 6.00      |  |               |             |
|             |      |             |         |          | 7.00      |  |               |             |
|             |      |             |         |          | 8.00      |  |               |             |

**KEY**

- D - Disturbed Sample
- B - Bulk Sample
- U - Undisturbed
- W - Water Sample
- S - Standard Penetration Test
- C - Cone Penetration Test
- N - Penetration Test 'N' Value
- V - Hand Shear Vane kPa
- ▽ - Groundwater Strike
- ▼ - Groundwater Level



**REMARKS**

No Groundwater Encountered

Scale: 1:50

**Water Strikes**

| Date | Strike | Level | Minutes | Casing | Sealed |
|------|--------|-------|---------|--------|--------|
|      |        |       |         |        |        |
|      |        |       |         |        |        |
|      |        |       |         |        |        |

**Daily Log Of Depths**

**Chiselling**

| Date | Casing | Water | From | To | Hours |
|------|--------|-------|------|----|-------|
|      |        |       |      |    |       |
|      |        |       |      |    |       |